



Infrastructure

Datacenter Exit Process Document

Date: 03-25-2023

TABLE OF CONTENTS

Table of Contents.....	2
1. Revision History.....	3
2. About this Document.....	4
3. Datacenter Exit Process	4
3.1. Prerequisites	4
3.1.1. Site Traffic is 0%	4
3.1.2. Inform CoLo of the exit.....	4
3.1.3. Turn off monitoring/alerting	4
3.2. Shutdown Phase 1	5
3.2.1. Power down Hosts	5
3.2.2. Identify vendor equipment removal.....	5
3.3. Shutdown Phase 2	5
3.3.1. Notify Network team of decommission	5
3.3.2. Remove Power.....	5
3.3.3. Data Wipe	5
3.3.4. Cage Prep and Hardware Removal.....	6
3.3.5. Cage Return.....	6
3.3.6. Disposal.....	6
3.3.7. Receive Network Equipment at MCNC.....	6

1. REVISION HISTORY

Version	Date	Change Description	Author
V1.0	12-15-2022	Initial Draft	Shilpa Kaul
V1.0	12-16-2022	Added content to the sections	xxx
V1.0	12-27-2022	Added high level section headings to categorize the process	Shilpa Kaul
V1.0	03-25-2023	Added more steps and information to the following sections: Shutdown Phase 1 and Shutdown Phase 2	xxx Shilpa Kaul

2. ABOUT THIS DOCUMENT

This document explains the process to exit a Marriott data center. Groups and vendors involved in the entire process are listed in the document.

3. DATACENTER EXIT PROCESS

3.1. Prerequisites

3.1.1. Site Traffic is 0%

Site is hosting zero traffic and is ready for decommission.

- Migration Pod has completed all known migrations.
- Network team to confirm no traffic is going in or out of the site.

3.1.2. Inform CoLo of the exit

Reach out to the CoLo to inform them of our intent to exit that space. We are required to give notice before vacating a datacenter. Typically, this is 60 to 90 days, but depends on the vendor.

- Evoque: 90 days
- Equinix: [Equinix Customer Portal](#)
- Contact - John Hart

3.1.3. Turn off monitoring/alerting

Engage MTOC to remove alarming for any asset left.

- Submit a RITM to ACCTR-AID-MTOC-TOOLS to remove alarming for the site.

3.2. Shutdown Phase 1

3.2.1. Power down Hosts

Power down Hosts and wait one week.

- Request the Network team to sever the connection to the data center.
Note: Only for Prod 12, 11, 9. Not necessary for MCNC and RDC.
- Wait one week to ensure no systems are pointing to the site and no issues arise.

3.2.2. Identify vendor equipment removal

The equipment in the datacenter needs to be destroyed or shipped to MCNC. Private Cloud equipment will be destroyed, and Network Team's equipment will be shipped to MCNC. Engage the vendor for scheduling.

- Wave Communications: Disposal / shipping to MCNC

3.3. Shutdown Phase 2

Delete/Unrack servers that have been powered down.

- The hardware needs to be wiped before it leaves the cage.

3.3.1. Notify Network team of decommission

Network Team to decommission their equipment

- After the connection to the data center has been down for a week and the data has been wiped from all hardware that is not being destroyed, the network team can begin their decom process.

3.3.2. Remove Power

Submit a work ticket to the CoLo to have the power running to the racks disconnected and reclaimed.

- Once networking team is done their decomm process everything in the cage can now be unplugged from the datacenter power.
- Submit a work ticket to the data center to disconnect all equipment from house power.

3.3.3. Data Wipe

- Wave Communications will begin the process of wiping any hardware and create inventory of hard drives.
- A certificate that all hard drives have been erased to DOD 5220.22-M and NIST SP 800-88 standards by Wave Communications

3.3.4. Cage Prep and Hardware Removal

Physical hosts are set for destruction.

Remove all hardware from the cage.

- Racks
- Tools
- Spare parts
- Furniture

3.3.5. Cage Return

Space is returned to CoLo and final invoices are paid.

3.3.6. Disposal

Ensure that materials have been shredded to DOD 5220.22-M and NIST SP 800-88 standards by Wave Communications.

A certificate of destruction is issued by Wave Communications.

3.3.7. Receive Network Equipment at MCNC

Wave Communications to ship Network equipment to MCNC.

- Private Cloud team to receive equipment/shipment.
- Notify Network team for the next steps with their equipment.